ST. PATRICK'S PARISH HALL EXPANSION

Project Schedule and Work Plan | Railton, Ontario | July 31, 2026

PROJECT PERIOD	MAJOR CONSTRUCTION	EXPANSION AREA	COMPLETION TARGET
March-December 2026	**August-December 2026**	**141 sq. m**	**Before Christmas 2026**

PROJECT OBJECTIVE AND SCOPE

Demolish the existing rectory and expand the parish hall to increase community-use capacity from approximately 139 to 187 occupants. The work includes a 141 sq. m addition, a universal accessible washroom, renovated kitchen, offices and storage, supporting expanded use for weddings, receptions, meetings, seniors' activities and other community events.

VISUAL IMPLEMENTATION SCHEDULE

Activity	Status	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
Project setup and concept planning	Completed										
Demolition procurement	Completed										
Site engineering and geotechnical work	Completed										
Detailed design and tender package	In Progress										
Financing, fundraising and grant submission	In Progress										
Rectory demolition and site clearance	Planned										
Tender review and construction contract award	Planned										
Hall expansion construction and fit-out	Planned										
Substantial completion and handover	Milestone										

Legend: Completed | In Progress | Planned | Milestone

SCHEDULE BASIS AND CONFIRMED MILESTONES

Confirmed project information: Cupido Construction was engaged in March 2026; the demolition contract was awarded April 18, 2026; geotechnical analysis was completed July 15, 2026; tender issue is targeted for August 10, 2026; construction award is targeted for August 25, 2026; demolition is to be completed by August 31, 2026; and overall completion is targeted before Christmas 2026. The construction period shown from September through December is a high-level project window only. Detailed activity sequencing and trade dates will be established and maintained by the architect, construction manager and successful general contractor following contract award.